



Checklist for installation of the VARTA pulse/ pulse neo / element:

Customer details

Surname, first name _____ Phone no. _____
Street + no. _____ Postcode + city _____
Email _____

Certified installer:

Name of installation _____ Name of _____
company _____ Specialist _____
Street + no. _____ Postcode + city _____
Phone no. _____ Email _____

VARTA pulse / pulse neo scope of delivery:

- Energy storage system:
 - 1 x battery module
 - 1 x battery inverter
 - 1 x carrier plater
 - 1 x cover
 - 1 x pre-installed cable set
- Accessories kit:
 - 1 x current sensor (50 A)
 - 20 m RJ12 sensor cable
 - 1 x AC plug
 - 4 x mounting screws for the battery module
 - 3 x mounting screws for the cover

VARTA element scope of delivery:

- Element 6 expansion stage:
 - 1 x battery charger,
 - 1 x communication cable set,
 - 1 x power cable
- Element 9 expansion stage:
 - 2 x battery charger,
 - 2 x communication cable set,
 - 2 x power cable
- Element 12 expansion stage:
 - 2 x battery charger,
 - 2 x communication cable set,
 - 2 x power cable.
- Accessories kit
 - VARTA Split Core current sensor,
 - 20 m RJ11 sensor cable,
 - 1 x AC plug,
 - 8 x mounting screws for battery module(s).

Energy storage system details:

Serial number: _____

Safety information

Read

VARTA pulse / pulse neo mains connection:



- 240 V AC, 50 Hz

VARTA element mains connection:

- 400 V AC, 3-phase, 50 Hz

Installation location:

- Within the house
- Humidity < 80%
- Smoke detector recommended
- Room temperature 5 °C – 30 °C
- Altitude < 2000 m above sea level
- VARTA pulse / pulse neo: flat wall min. 200 cm x 90 cm
VARTA element: level floor min. 70 cm x 55 cm
- Interference by external sources of heat excluded
- Side clearance > 15 cm (pulse/pulse neo)
- Clearance to the right side > 5 cm, left side > 10 cm (element)
- Top clearance > 30 cm (pulse/pulse neo/element)
- Clearance for ventilation > 100 cm (pulse/pulse neo/element)
- Space in front of cabinet > 120 cm (pulse/pulse neo/element)

Installation:

- Transport only in enclosed vehicles
- Visible packaging damage
- The impact indicator displays the colour red (VARTA element)

- Preparation of the electrical connection
- Suspension (VARTA pulse / pulse neo) / positioning (VARTA element) & connection of the energy storage system
- Battery module installation
 - Wiring inspection
- Closure of the energy storage system
- VARTA Split Core current sensor where applicable

Initial commissioning:

- Switch-on (on/off switch)
- Energy storage system connected to the home network router



Alternative: energy storage system connected to the computer with a network cable

- Login as installer with password entry
- Execution of software configuration
- Date set
- Time set
- Serial number for battery modules entered
- Functional test
- Reboot
- Error list read
- Completion of configuration
- PV inverter connected via Sunspec (VARTA pulse neo / element)

The system has been set up in accordance with the accepted engineering standards and the operator has been trained in operation and maintenance

Yes No

The operator has been trained in proper use

Yes No

Commissioning of the energy storage unit was done on:

VARTA Storage portal – energy storage system registration

- VARTA Portal warranty registration – installer part within **20 weeks as from delivery**
 - Internet connection configured (requirement for online warranty)
- Customer provided with information about their part of warranty registration – within **4 weeks as from commissioning**